

ALAMINOS CITY WATER DISTRICT  
CONSOLIDATED REPORT ON GOING PROJECTS & ACCOMPLISHED  
2nd QUARTER YEAR 2018

PROJECT DESCRIPTION	Length (LM)	Contract Amount	Date Started	Target date of Completion	Extension Date of Completion	Contractor	PROJECT STATUS		REMARKS
							Stage of Completion	Total Cost Incurred to Date	
<b>ENGINEERING</b>									
<u>LOT β - Php9,092,063.61</u>									
Installation of 2" uPVC Distribution Line In De Leon Road, Brgy. Balayang	1,500	727,270.11	November 2017	March 10,2018	April 10, 2018	JASA BUILDERS	100%	654,543.10	100% accomplished
Installation of 2" uPVC Distribution Line In Brgy. Maawi going to Brgy. Tagudin, Mabini	900	389,794.86	November 2017	March 10,2018	April 10, 2018		100%	350,815.37	
Installation of 6" Parallel Transmission Line Along Quibuar 2 PH to Ticob going to Alos National H-way	2,500	3,496,796.10	November 2017	March 10,2018	April 10, 2018		100%	3,147,116.49	
Upgrading of Distribution Line to 4" uPVC Pipe Along Sittio Galiz, Brgy. Lucap, Alaminos City	1,234	1,198,537.20	November 2017	March 10,2018	April 10, 2018		100%	1,078,683.48	
Upgrading of Distribution Line to 4" uPVC Pipe (Both Sides) Along Sittio Recudo, Brgy. Lucap, Alaminos City	1,200	1,329,570.90	November 2017	March 10,2018	April 10, 2018		100%	1,196,613.81	
Installation of 2" uPVC Distribution Line at Purok 3,4,5 in Brgy. Cabatuan, Alaminos City	1,000	341,806.50	November 2017	March 10,2018	April 10, 2018		100%	307,625.85	
Installation of 2" uPVC Distribution Line in Sittio Longos, Brgy. Pangapisan, Alaminos City	500	398,585.25	November 2017	March 10,2018	April 10, 2018		100%	358,726.73	
Extension of 4" uPVC Distribution Line from Sta. Maria, Brgy. Pogo to Sittio Liligmaan, Brgy. San Roque, Alaminos City	1,000	695,482.20	November 2017	March 10,2018	April 10, 2018		100%	625,933.98	
Installation of 2" uPVC Distribution Line in Don V. Sison St., Brgy. San Roque, Alaminos City	1,250	514,220.49	November 2017	March 10,2018	April 10, 2018		100%	462,798.44	
<u>LOT α Php22,012,578.00</u>									
Installation of 10" Transmission Line Alos to Poblacion	4,150	13,313,200.50	November 2017	May 10, 2018	September 2018	JASA BUILDERS	50%	1,996,980.08	on-going
Rehabilitation of 4" uPVC Distribution Line Marcos Ave, Palamis, Alaminos City	900	1,085,103.00	November 2017	May 10, 2018	September 2018		80%	162,765.45	
Installation of 8" Transmission Line Bued to Lucap Boulevard, Alaminos City	2,655	7,614,274.50	November 2017	May 10, 2018	September 2018		90%	1,142,141.18	
Installation of 10" uPVCTransmission Line along Cabatuan PH 3 to Balangobong Infront Canal Ricel Mill - Phase 1	2,000	10,822,462.10	April 27, 2018	June 27, 2018	September 2018	NYSA Eng'g. Svcs.	80%	4,618,651.06	on going
Installation of 10" uPVC Transmission Line along Balangobong Infront Canal Ricel Mill to Tococ East infront Adolfo Medrano - Phase 2	2,000	10,067,371.08	May 21, 2018	August 21, 2018	November 2018	MEP Construction	20%	1,510,105.66	
Installation of 10" uPVC Transmission Line along Tococ East infront Adolfo Medrano Marcos Ave. in front of BIR- Phase 3	1,634	9,872,656.94	September 2018	December 2018		NYSA Eng'g. Svcs.			on going
Installation of 8" uPVCTransmission Line along Marcos Avenue,Palamis to Sadsaran,Brgy. Poblacion By-Pass Road	2,000	7,530,402.24	July 2018	September 2018		Semantha Enterprises	10%	1,129,560.34	on going
Installation of 2" and 3" Distribution Lines in Various Locations		616,139.27	September 2018	December 2018		MEP Construction			on going

PROJECT DESCRIPTION	Length (LM)	Contract Amount	Date Started	Target date of Completion	Extension Date of Completion	Contractor	PROJECT STATUS		REMARKS
							Stage of Completion	Total Cost Incurred to Date	
DESIGN AND BUILD, TESTING AND COMMISSIONING OF 500 CU. M. GLASS-FUSED-TO-STEEL/GLASS-LINED-TO-STEEL BOLTED GROUND RESERVOIR AND DISTRIBUTION/DISCHARGE SYSTEM (INSTALLATION OF INTAKE, DISCHARGE, OVERFLOW, AND SCOUR DRAIN PIPELINE; INSTALLATION OF PIPELINE ASSEMBLY; INSTALLATION, TESTING AND COMMISSIONING OF VERTICAL INLINE PUMP AND MOTOR; CONSTRUCTION OF TWO (2) SPAN THREE (3) PHASE ELECTRICAL POWER LINES; AND INSTALLATION OF PRIVATE TRANSFORMER AND CONSTRUCTION OF PUMP HOUSE, POGO, ALAMINOS CITY)		12,388,971.42	August 2018	December 2018		MEP Construction Uni-field Enterprises Joint Venture		1,510,105.66	on going

82,402,644.66

Total Cost Incurred to Date: 20,253,166.66

Remaining Cost not yet Paid: 62,149,478.00

**TOTAL COST 82,402,644.66**

Prepared by:

Engr. Marice S. Adrejilo

Executive Assistant A/Authorized Engineer

Checked and Approved by:

Engr. Rolando J. Romero

Division Manager B/OIC- Construction & Maint. Div.

Noted by:

Atty. Napoleon F. Segundera Jr.

General Manager